**Broadband Monthly Report**

* Indicates a required field.

Organization: Thomas
Jefferson Planning
District Commission

Project: TJPDC/Firefly - RISE 2021 - VATI

Contract#:
VATISF#2022-035
Report Status:
AcceptedDate due:
06/08/2025
Last Updated:
06/26/2025
Updated by:
DHCD
Accepted**Expenditure***Each expenditure field (i.e. Grant, Local/Private/Commonwealth Connect Fund Match) is required. Input 0 if funds from an expenditure category have not yet been spent or if no funds will be spent as the category does not apply to the project.*

1) Expenditures to Date (Grant Funding) *	<input type="text" value="63199924.81"/>
2) Expenditures to Date (Local Match) *	<input type="text" value="23795477.37"/>
3) Expenditures to Date (Private Match) *	<input type="text" value="145180152.41"/>
4) Expenditures to Date (Commonwealth Connect Fund Match) *	<input type="text" value="0"/>
Total Project Expenditures	<input type="text" value="232175554.59"/>

Performance

1) # of Currently Serviceable Passings *	<input type="text" value="21559"/>
2) # of Current Subscribers *	<input type="text" value="10384"/>
3) # of Linear Feet of Fiber/Coax Completed	<input type="text" value="11962261"/>

*i.e. Homes, Businesses, and
Community Anchor Institutions*

4) Milestones Achieved this Month	<div>We have achieved 1,600 miles of field data collection, 3,836 miles of fiber design, 2,018 miles of make ready construction, 9 communication huts set, 1,575 miles of aerial fiber placement, 691 miles of underground fiber placement, 1,918 miles of splicing, 21,559 passings and 493 miles of Dominion Construction.</div>
--------------------------------------	--

5) Milestones Overdue (Scheduled but Missed - Provide Explanation)	<div></div>
--	-------------

6) Milestones Scheduled per Milestone Timeline or Rescheduled (Overdue/Missed) for Next 30 Days	<div></div>
---	-------------

7) Has this project been determined to be at risk (low or high) by DHCD? *	<input type="radio"/> Yes <input checked="" type="radio"/> No
---	---

*If Yes, select the reason(s) for delay
below and upload a completed Project
Delay Form, using the template
provided. If No, select "Project Is Not
Experiencing Delays." Project Delay*

Form is not required if project is not experiencing delays.

- 8) Reason(s) for Delay *
- ☒ Project Is Not Experiencing Delays
 - ☐ Make Ready
 - ☐ Supply Chain and Labor
 - ☐ Utility Locates
 - ☐ Railroad
 - ☐ Right of Way Permitting along State Roads
 - ☐ Federal Land Permitting Challenges
 - ☐ Other

9) Project Delay Form
([Template](#))

10) Contract Extension Needed? *

☒ Yes ☐ No

11) Contract Extension Date (If Applicable)

12) Comments / Questions / Concerns

We are planning to request a project extension. The reasons will be included in the letter of request.

Project Activity Progress Report

Indicate the status of **each** project activity listed below by selecting an option from the corresponding dropdown menu. Some activities do not apply to all project types (e.g. Aerial Construction, Tower Foundation, etc.) If the activity is not applicable, select the "N/A (Wireless/Wireline Project)" option from the dropdown menu.

1) Broadband Project Type *

Wireline ▼

Planning Phase

2) Field Design and Engineering *

In Progress ▼

3) Field Walkout *

In Progress ▼

4) Permit Applications *

In Progress ▼

Execution Phase

5) Make Ready *

In Progress ▼

6) Aerial Construction *

In Progress ▼

7) Underground/Buried Construction *

In Progress ▼

8) Fiber Splicing *

In Progress ▼

9) Cabinet/Enclosure Installation *

In Progress ▼

10) Tower Foundation *

N/A (Wireline Project) ▼

11) Tower Erection *

N/A (Wireline Project) ▼

12) Telecom Equipment Installation on Towers *

N/A (Wireline Project) ▼

13) On-Site Electronics Installation *

In Progress ▼

14) Cabinet In-Service *

In Progress ▼

15) Tower In-Service *

N/A (Wireline Project) ▼

Monitoring and Controlling Phase


16) Quality Assurance Checks *

In Progress ▼

17) Quality Control Verification *

In Progress ▼

18) Service Available at
All Locations * ☐ Yes ☒ No

19) Locality QA/QC
Report *  [May1May312025TJPDCReport6102025124909.pdf](#)

20) ISP QA/QC Report *  [QAQCVAT12022Jun256102025124313.pdf](#)

*QA/QC report must be attached, or the
Broadband Monthly Report will be
denied.*

*QA/QC report must be attached, or the
Broadband Monthly Report will be
denied.*

Discuss

[Contact Us](#) | [FAQ](#) | [DHCD Site](#) | [Audit Policy](#).
Copyright ©2025 DHCD



Virginia Department of Housing and Community Development
600 East Main Street, Suite 300
Richmond, VA 23219

