



VDOT Maintenance Issues or Concerns
Call 1-800-367-ROAD

December Report

Louisa County
December 2025

MAINTENANCE

Cuckoo & Zions Area Headquarters for the month of November 2025

- Dead Animal Retrieval Rte 33,208,610,614,618,640,1280
- Road Surface Hand Patching Rte 603,605,618,634,650,667,699,701,718,1162
- Shoulder Maintenance Rte 522,609,656,665,719
- Debris Removal Rte 635. Brush Removal Rte 655
- Tree Trimming Rte 609, 701
- Ditching Rte 665,1203
- Pipe Inspection Rte 33,767. Pipe Replacement Rte 699. Contractor Pipe Installation Rte 676
- Litter Control Rte 626,656,691
- Contractor Patching Rte 33,208,640,691,744
- Countywide Removal of Electoral Signs in ROW

LAND DEVELOPMENT & PERMITS

Plan Review Completed

Site Plan

- **SP2024-01 – Crossing Pointe Pinnacle Apartments**, Submission 4: Reviewed 11/14/2025

Subdivision

- **ESCP2025-02 – Rock Island Part II: SSAR Exception Request** Reviewed 11/9/2025
- **ESCP2022-13 – Phase 3 North Crossbuck Subdivision Plans**, Submission 4: Reviewed 11/24/2025

LUPS Permits Issued and Completed

VDOT issued 20 permits in November 2025

VDOT closed 0 permits in November 2025

CONSTRUCTION

Bridge Projects

- **0701- 054- 776, B651 (UPC 109599) – Super structure replacement** Rte.701 closed, superstructure work complete, roadway approach work in progress.
Next Milestone: Completion
Scope: Replacement of superstructure str.6059
Estimated contract completion date: April 03, 2026
- **BRDG-967-657, N501 (UPC 126211) On-Call Bridge Maintenance Contract –** Project starting on October 14th. TO issued for various Bridges maintenance work.
Scope: Bridge Maintenance -Various locations
Estimated Contract Completion Date: September 15, 2026
(Currently inactive in the area)

Road Projects

- **ADA Compliance 9999-967-317, N01 (UPC 124876)** various locations.
NTP: Specific to each task order
Scope: On call ADA compliance
Estimated contract completion date: August 01, 2025 (T1)
(Currently inactive in the area)
- **0015-054-803, N501 (UPC 122852) – Rte.15 Turnkey Maintenance Pilot-Resurfacing-** Paving and guardrail work in progress.
Next Milestone: Paving completion
Scope: Turnkey maintenance and resurfacing
Estimated contract completion date: November 21, 2025
- **9999-967-620, N01 (UPC 119781) On-call Signal** District wide various locations.
NTP: Specific to each task order
Scope: District wide On-call signals contract
Estimated contract completion date: December 31, 2025 (T1)
(Currently inactive in the area)

Schedules

- **PM7A-967-F25, P401 (UPC 125677)** Pavement overlay various routes.
NTP: March 17, 2025
Scope: Plant Mix
Estimated contract completion date: November 21, 2025

TRAFFIC STUDIES/ SPECIAL REQUESTS

Rte 683, Parrish Road, Citizen Guardrail Removal Request- difficulty maneuvering 18 wheeler into property.

Request Received: 5/6/2024

Status: In Progress

Rte 614, Fredericks Hall Road, Yield Sign Request-Road splits off at island to merge; traffic is not yielding on either road.

Request Received: 9/29/2025

Status: In Review

Rte 749, Forest Hill Road, Additional Speed Limit Signage-Road is experience high volume of out of town traffic

Request Received: 10/23/2025

Status: In Review

Rte 15, James Madison Highway, Guardrail Request-on left side of James Madison Highway & Rte 22; 1 mile from bridge near South Anna River

Request Received: 10/20/2025

Status: In Review

Rte 605, Shannon Hill Road, Road Widening Request from Jefferson Highway to Mt Airy Road

Request Received: 11/14/2025

Status: In Review