

VDOT Maintenance Issues or Concerns
Call 1-800-367-ROAD

July Report

Louisa County
July 2025

MAINTENANCE

Cuckoo & Zions Area Headquarters for the month of June 2025

- Hand Mowing Various Secondary Routes. Machine Mow Town of Mineral
- Debris Removal Rte 522,605,652,1191
- Machine Mowing Secondary Routes-Countywide
601,602,613,623,631,661,669,687,748,756,810,804,1099,1248,
- Ditching Routes 646,683,685,700,1025,1104,1141
- Dead Animal Retrieval Rte 33,208,650,655
- Tree Removal Rte 646. Tree Debris Removal Rte 620. Tree Trimming Rte 652
- Litter Control Rte 208,605,622,649
- Pipe Culvert Repair Rte 683. Pipe Replacement Rte 22
- Road Surface Hand Patching Rte 15,208,622,623,646,652,660,701
- Grade Unpaved Road Rte 645,683,714,755

LAND DEVELOPMENT & PERMITS

Plans In Review

- Mack's Acres TM 39-26B Plat
- Turkey Trot Woods TM 62-16-1 Plat
- Lake Anna Town Center Storage Site Plan 4th Submission
- S&N Communications, Phase 2 Major Site Plan 4th Submission
- Rock Island Part II Subdivision
- Resource Court Project 5th Submission
- Puddle Duck Estate Subdivision
- Phase 3 North Crossbuck Subdivision

Plans Needing Revision

- Waffle House At Zions Crossroads Minor Site Plan
- Louisa Tech Offsite Utilities Project1A Raw Intake Pipe

Plans found acceptable

- Lake Anna Town Center
- Rock Island Subdivision Easement

LUPS Permits Issued and Completed

VDOT issued 23 permits in June 2025

VDOT closed 51 permits in June 2025

CONSTRUCTION

Bridge Projects

- **0701- 054- 776, B651 (UPC 109599) – Super structure replacement** Rte.701 closed, setting beams in progress.
Next Milestone: Completion
Scope: Replacement of superstructure str.6059
Estimated contract completion date: April 03, 2026
- **BRDG-967-548, N501 (UPC 121080) On-Call Bridge Maintenance Contract –** Bridge maintenance on various structures.
Scope: Bridge Maintenance -Various locations
Estimated Contract Completion Date: August 31, 2025
(Currently inactive in the area)
- **BRDG-967-657, N501 (UPC 126211) On-Call Bridge Maintenance Contract –** Project in procurement.
Scope: Bridge Maintenance -Various locations
Estimated Contract Completion Date: September 15, 2026
(Currently inactive in the area)

Road Projects

- **ADA Compliance 9999-967-317, N01 (UPC 124876)** various locations.
NTP: Specific to each task order
Scope: On call ADA compliance
Estimated contract completion date: August 01, 2025 (T1)
(Currently inactive in the area)
- **0015-054-803, N501 (UPC 122852) – Rte.15 Turnkey Maintenance Pilot-Resurfacing-** Installing storm pipe, ditching, grading work, trench widening and paving in progress.
Next Milestone: Storm pipe installation & ditch grading completion
Scope: Turnkey maintenance and resurfacing
Estimated contract completion date: November 21, 2025
- **9999-967-620, N01 (UPC 119781) On-call Signal** District wide various locations.
NTP: Specific to each task order
Scope: District wide On-call signals contract
Estimated contract completion date: December 31, 2025 (T1)
(Currently inactive in the area)

Schedules

- **PM7A-967-F25, P401 (UPC 125677)** Pavement overlay various routes.
NTP: March 17, 2025
Scope: Plant Mix
Estimated contract completion date: November 21, 2025
- **ST7A-967-F25, P401 (UPC 124962)** Various routes
NTP: March 24, 2025
Scope: Plant Mix
Estimated contract completion date: October 19, 2025

TRAFFIC STUDIES/ SPECIAL REQUESTS

Rte 1125, Railroad Avenue & Rte 1117, W Second Street Stop Sign Request-Motorists traveling straight on Railroad Ave into DMV Select/Town Office face oncoming traffic at curve.

Request Received: 11/21/24

Status: Completed. Sign Installed

Rte 683, Parrish Road, Citizen Guardrail Removal Request- difficulty maneuvering 18 wheeler into property.

Request Received: 5/6/2024

Status: Completed. No work planned. Does not warrant removal.

Rte 15, James Madison Highway & Rte 798, Liberty Trail-Traffic Signal Request, currently flashing light intersection.

Request Received 4/22/2025

Status: Completed. Intersection to remain flashing light intersection. Traffic counts on Rte 798 do not warrant location to be signalized.