



**VDOT Maintenance Issues or Concerns**  
**Call 1-800-367-ROAD**

## **November Report**

Louisa County  
November 2025

---

## MAINTENANCE

---

### Cuckoo & Zions Area Headquarters for the month of October 2025

- Machine Dirt Road Rte 617
- Boomaxe Rte 250, 600
- Gradall Ditching Rte 626,636
- Slope Repair 669. Shoulder Repair Rte 649, 669
- Surface Patching Rte 33, 612, 634, 699, 810
- Debris Removal Rte 629,646. Brush Removal Rte 656
- Litter Control Rte F-186, 250,649,689,700,703
- Shoulder Maintenance Rte 522, 609, 614
- Animal Retrieval Rte 33,522,601,613,618,646,648
- Ditching Rte 33, 614,634,1190,1191. Ditch Inspection Rte 720

---

## LAND DEVELOPMENT & PERMITS

---

### **Plan Review Completed**

#### Site Plan

- SP2025-26 - Greenfield Equipment Sales Major Site Plan, Submission 5: Revision Requested 10/21/2025
- ESC2024-18 SP2024-31 - S & N Communication-Phase 2 Major Site Plan, Submission 5: No issues 10/21/2025
- SP2025-29 - Jouett Elementary Verizon Tower, Submission 1: No issues 10/14/2025
- SP2024-01 - Crossing Pointe Pinnacle Apartments, Submission 3: Revision Requested 10/29/2025
- SP2025-04 - JCM Louisa Campus 1 roadway. Submission 2: Revision Requested 10/8/2025

## **Plan Review Completed Cont.**

### Subdivision

- ESCP2025-02 - Rock Island Part II, Submission 3: Revision Requested 10/21/2025
- ESCP2022-13 - Phase 3 North Crossbuck Subdivision Plans, Submission 3: Revision Requested 10/28/2025

## **Plan Reviews**

### Site Plan

- SP2025-26 - Greenfield Equipment Sales Major Site Plan, Submission 5: Received 9/10/2025
- ESC2024-18 SP2024-31 - S & N Communication-Phase 2 Major Site Plan, Submission 5: Received 9/10/2025
- SP2025-29 - Jouett Elementary Verizon Tower, Submission 1: Received 9/25/2025
- SP2025-07 - Phase 1B Cutalong Golf Maintenance Facility Major Site Plan, Submission 2: Received 9/29/2025
- SP2024-32 - Koren Diversified Holdings LLC Phase II, Submission 2: Received 10/2/2025
- SP2025-20 - Louisa Urgent Care, Submission 2: Received 10/27/2025

### Subdivision

- ESCP2025-02 - Rock Island Part II, Submission 3: Received 8/25/2025
- ESCP2022-13 - Phase 3 North Crossbuck Subdivision Plans, Submission 3: Received 8/21/2025

## **LUPS Permits Issued and Completed**

VDOT issued 18 permits in October 2025

VDOT closed 9 permit in October 2025

## CONSTRUCTION

### Bridge Projects

- **0701- 054- 776, B651 (UPC 109599) – Super structure replacement** Rte.701 closed, superstructure work complete, roadway approach work in progress.  
Next Milestone: Completion  
Scope: Replacement of superstructure str.6059  
Estimated contract completion date: April 03, 2026
- **BRDG-967-657, N501 (UPC 126211) On-Call Bridge Maintenance Contract – Project** starting on October 14th. TO issued for various Bridges maintenance work.  
Scope: Bridge Maintenance -Various locations  
Estimated Contract Completion Date: September 15, 2026  
*(Currently inactive in the area)*

### Road Projects

- **ADA Compliance 9999-967-317, N01 (UPC 124876)** various locations.  
NTP: Specific to each task order  
Scope: On call ADA compliance  
Estimated contract completion date: August 01, 2025 (T1)  
*(Currently inactive in the area)*
- **0015-054-803, N501 (UPC 122852) – Rte.15 Turnkey Maintenance Pilot-Resurfacing-** Paving and guardrail work in progress.  
Next Milestone: Paving completion  
Scope: Turnkey maintenance and resurfacing  
Estimated contract completion date: November 21, 2025
- **9999-967-620, N01 (UPC 119781) On-call Signal** District wide various locations.  
NTP: Specific to each task order  
Scope: District wide On-call signals contract  
Estimated contract completion date: December 31, 2025 (T1)  
*(Currently inactive in the area)*

### Schedules

- **PM7A-967-F25, P401 (UPC 125677)** Pavement overlay various routes.  
NTP: March 17, 2025  
Scope: Plant Mix  
Estimated contract completion date: November 21, 2025

---

## TRAFFIC STUDIES/ SPECIAL REQUESTS

---

Rte 683, Parrish Road, Citizen Guardrail Removal Request- difficulty maneuvering 18 wheeler into property.

Request Received: 5/6/2024

Status: In Progress

Rte 614, Fredericks Hall Road, Yield Sign Request-Road splits off at island to merge; traffic is not yielding on either road.

Request Received: 9/29/2025

Status: In Review

Rte 749, Forest Hill Road, Additional Speed Limit Signage-Road is experience high volume of out of town traffic

Request Received: 10/23/2025

Status: In Review

Rte 15, James Madison Highway, Guardrail Request-on left side of James Madison Highway & Rte 22; 1 mile from bridge near South Anna River

Request Received: 10/20/2025

Status: In Review