



## AIRPORT MANAGER REPORT

**April 2025**

PROJECTS	<p>South Taxiway Construction- The South Taxiway project is moving along and still on track for a late June completion—weather permitting. So far, about 2 acres have been cleared, a sediment trap has been built, and erosion &amp; sediment control measures are in place. The crew is currently working on the sediment basin. Once that's done, they'll move on to stripping topsoil and starting the cut-and-fill work. At this point, the contractor is about 15% through the job.</p> <p>Taxi Lane Rehab- Phase I rehab was completed in November 2024, Phase II started on March 17<sup>th</sup> and ended on March 28<sup>th</sup>. The contractor will still need to come and seal the aprons in front of hangars and fix small punch list items.</p>
HANGAR WAITLIST	<p>48 people on waiting list (currently there are 20 old t-hangars, 20 new t-hangars, 2 private owner hangars, 2 box hangars and 1 executive hangars). This list is updated every 6 months and was last updated April 1, 2025.</p>
YTD FUEL SALES JULY-FEB	<p>\$245,485.11</p>
MARCH FUEL SALES	<p>Total-\$24,753.44</p>
RUNWAY STATS	<p>March 2025 Monthly Report Attached</p>

Brittany S. Shupe  
Interim Manager, Louisa County Airport (KLKU)