



AIRPORT MANAGER REPORT

May 2025

PROJECTS

South Taxiway Construction – The project is progressing well and remains on schedule for completion in late June, weather permitting. A temporary runway displacement is scheduled for May 19, requiring a three-day runway closure to safely perform initial work and allow equipment access near the runway. Once reopened, the runway will be temporarily shortened by 1,315 feet, leaving 2,985 feet available for use. This shortened configuration will remain in place for several weeks. A second three-day closure will be scheduled later to remove equipment and debris and restore the runway to its full length. Approximately 30% of the project has been completed to date.

Taxi Lane Rehabilitation – The contractor is scheduled to seal the asphalt aprons in front of the old T-hangars on May 15 and complete the remaining punch list items. The project is on track to be completed by the end of the month.

HANGAR WAITLIST

There are currently 48 individuals on the waiting list for hangar space.

YTD FUEL SALES JULY-MAR

\$270,238.55

MARCH FUEL SALES

Total-\$28,335.33

RUNWAY STATS

April 2025 Monthly Report Attached

Brittany S. Shupe

Interim Manager, Louisa County Airport (KLKU)