



## AIRPORT MANAGER REPORT

**June 2025**

### PROJECTS

South Taxiway Construction – The project is progressing well and remains on schedule for completion in late June, weather permitting. As part of the ongoing work, the runway has been temporarily shortened by 1,315 feet, leaving 2,985 feet available for aircraft operations. This configuration will remain in place for the next several weeks. A second three-day runway closure is scheduled for June 16th to allow for the removal of equipment and debris, after which the runway will be restored to its full length. To date, approximately 52% of the project has been completed.

Taxi Lane Rehabilitation – The contractor has completed sealant work on the asphalt aprons in front of the old T-hangars, and the remaining asphalt patching is scheduled to be finished by the end of the day on June 9th. This will mark the completion of the entire project.

### HANGAR WAITLIST

There are currently 50 individuals on the waiting list for hangar space.

YTD FUEL SALES JULY-APRIL    \$298,573.88

MAY FUEL SALES                      Total-\$26,223.68

RUNWAY STATS                      May 2025 Monthly Report Attached

Brittany S. Shupe  
Manager, Louisa County Airport (KLKU)