



VDOT QUARTERLY REPORT

Albemarle County

Carrie Shepheard, P.E.
Resident Engineer

January 14, 2026

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 29 Shared Use Path	Final Plan Design	Re-Advertisement (bids too high)	November 2025
I-64 Exit 107 Park and Ride	Limited Access Change	Advertisement	December 2025
5 th Street Hub and Trails	Acquire Right of Way	Advertisement	Spring 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Acquire Right of Way	Advertisement	Winter 2026/2027
Connector Road from Berkmar Dr. to Airport Road	Public Hearing	Location Approval by CTB	Winter 2027
Avon Street	Citizen Information Meeting on May 8, 2025. City determined preferred alternative.	Public Hearing	Spring 2028

Design Build Bundles

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Route 240/250 Roundabout & Route 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek construction is underway. Construction underway on the Old Lynchburg Rd/5 th Street roundabout. Construction plans are under review for the John Warner Parkway/Rio Road Roundabout project and the Rio/Belvedere CGT. RW plans are under review for Rte. 53/Rte. 20 Roundabout.
Belvedere Green T	
Route 53 / Route 20 Roundabout	
5 th Street/ Old Lynchburg Road Roundabout	
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025. CTB awarded the Project on December 9, 2025. The Kickoff meeting will be held and final design will begin in January of 2026.
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
813 Starlight Road	Complete
600 Stoney Point Pass	Complete
697 Sutherland Road	Complete
713 Glendower Road Phase I	Complete
713 Glendower Road Phase II	Complete
805 Henderson Lane	Complete
707 Blair Park Road	Under Construction

Construction Activities

Bridge Project

- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17, 2025. During construction, the bridge is restricted to eastbound traffic only, with a reduced lane width. Detour signage is in place. The anticipated completion date for this project is Summer 2026.
- **Route 702 Fontaine Ave** – Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.

