



VDOT QUARTERLY REPORT

Albemarle County

 Carrie Shepheard, P.E.
Resident Engineer

July 15, 2026

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
5 th Street Hub and Trails	Acquire Right of Way	Advertisement	May 2026
Route 250/ Route 20 Intersection Improvements Route 250 E Corridor Improvements	Acquire Right of Way	Advertisement	Winter 2026/2027
Connector Road from Berkmar Dr. to Airport Road	Location Approval by CTB	Acquire Right of Way	Winter 2027
Avon Street	Citizen Information Meeting on May 8, 2025. City determined preferred alternative.	Public Hearing	Spring 2028
Rte. 250 Rolkin Rd and Peter Jefferson Pkwy Improvements		Survey	2032

Design Build Bundles

PROJECT	STATUS
Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek	Route 240/250 Roundabout & Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek – Final completion by August 1
5 th Street/ Old Lynchburg Road Roundabout	Old Lynchburg Rd/5th Street roundabout – Construction underway
John Warner Parkway/ Rio Road Roundabout	
Belvedere Green T	John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT – Construction underway
Route 53 / Route 20 Roundabout	Rte. 53/Rte. 20 Roundabout – Utility relocations will begin in July/August. Construction start September
PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Fontaine - final steps of ROW approval. Construction start in the fall. District Avenue – ROW plans under review
US 29/Fontaine Avenue Interchange Improvements	
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustic

ROUTE	STATUS
707 Blair Park Road	Complete
856 Burton Lane	Complete
711 Burton Road	Complete
640 Gilbert Station	Waiting for funding
613 Giannini Lane	Waiting for funding
718 Murray Lane	Waiting for funding

Construction Activities

Bridge Project

- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Complete.
- **Route 702 Fontaine Ave** – Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.

Construction

- **Route 29 Shared Use Path** – Construction underway. Utilities are being relocated.
- **Exit 107 Park and Ride** – Grading and earthwork for the parking lot and bus loop under way.

