



**Culpeper District**  
**Albemarle County Monthly Report**  
**November 2026**

**County Mileage**

| INTERSTATE | PRIMARY | SECONDARY    |        | TOTAL   |
|------------|---------|--------------|--------|---------|
|            |         | Hard Surface | Gravel |         |
| 124.8      | 382.83  | 1,629.47     | 161.52 | 2,298.7 |

**Preliminary Engineering**

| PROJECT                                                                         | LAST MILESTONE                             | NEXT MILESTONE       | AD DATE          |
|---------------------------------------------------------------------------------|--------------------------------------------|----------------------|------------------|
| Rte. 29 Shared Use Path                                                         | Awarded                                    | Construction         | November 2025    |
| 5 <sup>th</sup> Street Hub and Trails                                           | Acquire Right of Way                       | Advertisement        | May 2026         |
| Connector Road from Berkmar Dr. To Airport Rd                                   | Location Approval by CTB                   | Acquire Right of Way | Winter 2027      |
| Rte. 250/ Rte. 20 Intersection Improvements<br>Rte. 250 E Corridor Improvements | Acquire Right of Way                       | Advertisement        | Winter 2026/2027 |
| Avon Street Shared Use Path                                                     | Citizen Information Meeting on May 8, 2025 | Public Hearing       | Spring 2028      |
| Rte. 250 Rolkin Rd and Peter Jefferson Pkwy Improvements                        |                                            | Survey               | 2032             |

**Albemarle County Design-Build #2 [Project Details](#)**

| PROJECT                                                                                                                                                                                                                                                        | STATUS                                                                                                                                                                                                                                                                                                                                                                                                                                |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| John Warner Parkway/ Rio Road Roundabout<br>Belvedere Green T<br>Route 53/ Route 20 Roundabout<br>5 <sup>th</sup> Street/ Old Lynchburg Road Roundabout<br>Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek | Route 240/250 Roundabout & Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek- completed August 1 <sup>st</sup> . Construction underway on the Old Lynchburg Rd/5 <sup>th</sup> Street roundabout. Construction underway for the John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT. Utility relocations begin August for Rte. 53/Rte. 20 Roundabout. Construction to begin in September. |

**Albemarle County Design-Build #3 [Project Details](#)**

| PROJECT                                              | STATUS                                   |
|------------------------------------------------------|------------------------------------------|
| Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd | Public Hearing was held on May 22, 2025. |

|                                                           |                                                                                                                         |
|-----------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|
| US 29/Fontaine Avenue Interchange Improvements            | Fontaine – final steps of ROW approval. Construction to begin in the Fall.<br>District Avenue – ROW plans under review. |
| Fontaine Avenue Shared Use Path (City of Charlottesville) |                                                                                                                         |

## Rural Rustics

| ROUTE               | STATUS              |
|---------------------|---------------------|
| 640 Gilbert Station | Waiting for funding |
| 613 Giannini Lane   | Waiting for funding |
| 718 Murray Lane     | Waiting for funding |

## Construction Activities

### Bridge Projects

- **Rte. 702 Fontaine Ave** – Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.
- **Rte. 649 Profitt Road** – Closure of bridge over Norfolk Southern Railroad during assessment. There is no estimated reopening date at this time. Posted detour remains: Route 20 (Stony Point Road), Route 250 (Richmond Road), Route 2500 (John Warner Parkway), Route 631 (Rio Road East) and Route 29 (Seminole Trail).

### Road Projects

- **Rte. 29 Shared Use Path** – Construction underway. Utilities being relocated.
- **Exit 107 Park and Ride** – Grading and earthwork for the parking lot and bus loop underway.

## Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

## Resurfacing [Map link to VDOT's public website](#)

| Schedule    | Plant Mix |                | Surface Treatment |               | Latex Modified |               |
|-------------|-----------|----------------|-------------------|---------------|----------------|---------------|
|             | Miles     | Cost/Estimate  | Miles             | Cost/Estimate | Miles          | Cost/Estimate |
| <b>2021</b> | 17.25     | \$2,717,392.12 | 22.4              | \$567,749.49  | 0              | 0             |
| <b>2022</b> | 6.25      | \$1,444,833.16 | 21.05             | \$506,893.08  | 0              | 0             |
| <b>2023</b> | 11        | \$2,697,822.85 | 24.53             | \$887,960.59  | 7.81           | \$813,906.86  |
| <b>2024</b> | 31.14     | \$7,642,461.87 | 10.42             | \$466,721.83  | 2.04           | \$157,509.70  |

## Updated BOS Manual

[https://www.virginiadot.org/business/resources/local\\_assistance/BOS\\_manual.pdf](https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf)

Greg Cooley  
Acting Resident Engineer  
VDOT Charlottesville Residency  
434-293-0011