



**Culpeper District**  
**Greene County Monthly Report**  
**January 2026**

**County Mileage**

INTERSTATE	PRIMARY	SECONDARY		TOTAL
		Hard Surface	Gravel	
0	90.12	354.48	52.08	496.68

**Preliminary Engineering**

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Route 670 Connector Road <a href="#">Project Details</a>	Location Public Hearing	Scope	TBD
Route 636 Goose Pond Road Bridge Replacement Project	Design Approval	Field Inspection	December 2027

**Rural Rustics**

ROUTE	STATUS
Mission Home Road	Complete

**Construction Activities**

**Road Project**

- None at this time.

**Bridge Project**

- None at this time.

**Traffic Engineering**

**Completed studies:**

- None at this time.

**Studies under review:**

- None at this time.

**Resurfacing** [Map link to VDOT's public website](#)

Schedule	Plant Mix		Surface Treatment		Slurry	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2020	2.03	\$297, 874	6.39	\$149,033	0	0
2021	1.38	\$141, 238	3	\$67, 897	0	0
2022	3.25	\$414,744.66	2.75	\$61, 274.70	0	0
2023	0	0	4.05	\$151,731.36	0	0
2024	5.49	\$1,551,483.24	0	0	0	0

**Maintenance Activities**

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

**Updated BOS Manual**

[https://www.virginiadot.org/business/resources/local\\_assistance/BOS\\_manual.pdf](https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf)

Carrie Shephard  
Resident Engineer  
VDOT Charlottesville Residency  
434-293-0011