

Alexandra Stanley

Subject: FW: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - November 2025 Project Reports
Attachments: November 2025 VATI 24 Monthly Broadband Report.pdf; November 2025 VATI 22 Monthly Broadband Report.pdf

Subject: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - November 2025 Project Reports

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's November 2025 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

VATI 2022 - The information on the following table includes data provided to DHCD for the November VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of November 2025 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	89.59%
Miles of Fiber Design	4,861	100%
Miles of Make Ready Construction	2,263	100%
Communication Hut Placements	9	60.00%
Miles of Aerial Fiber Placement	1,906	88.53%
Miles of Underground Fiber Placement	914	63.92%
Miles of Splicing	2,387	66.62%
Number of Passings	28,069	72.37%

*The "Percentage Completed To Date" column is based on an estimate of the total milestones as of November 2025.

VATI 2024 - As of the November 2025 VATI 2024 Broadband Monthly Report, the VATI 2024 Project has completed 29,200 linear feet of fiber and 146 passings.

As always, the most current county-related progress information can be found on Firefly's website:

<https://www.fireflyva.com/>

To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Have a safe and happy Thanksgiving holiday. Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902

Looking to make an impact in your community? [Consider a job in regional planning.](#)