

## Alexandra Stanley

**Subject:** FW: TJPDC/Firefly 2022 and 2024 Broadband Fiber July 2025 Progress Reports  
**Attachments:** VATI 24 Monthly Broadband Report - July 2025.pdf; VATI 22 Monthly Broadband Report - July 2025.pdf

**Subject:** TJPDC/Firefly 2022 and 2024 Broadband Fiber July 2025 Progress Reports

**CAUTION:** External email

County Partners,

Attached are copies of TJPDC/Firefly's July 2025 VATI 22 and VATI 24 Financial and Performance Reports accepted by DHCD.

**VATI 2022** - The information on the following table includes June data that was provided to DHCD for the July VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of July 2025 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	102.30%
Miles of Fiber Design	3,859	116.06%
Miles of Make Ready Construction	2,096	106.29%
Communication Hut Placements	9	75.00%
Miles of Aerial Fiber Placement	1,608	81.54%
Miles of Underground Fiber Placement	698	51.59%
Miles of Splicing	2,010	61.52%
Number of Passings	22,436	61.94%

\*The "Percentage Completed To Date" column is based on the estimated total milestone numbers prior to the project's amendment approved by DHCD on July 11.

**VATI 2024** - As of the July 2025 Broadband monthly Report, the VATI 2024 project has completed 18,600 linear feet of fiber and 126 passings.

### Highlights:

- In July, DHCD approved an amendment to the original VATI 22 agreement to increase the number of serviceable units in Campbell, Madison, and Greene Counties. DHCD also approved an extension of the VATI 22 project timeline through June 30, 2026.
- On August 6, Firefly held a Louisa Rural Fiber Broadband Press Event in Louisa County.

**As always, the most current county-related progress information can be found on Firefly's website:**

<https://www.fireflyva.com/> To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c )

PO Box 1505, 401 E. Water Street  
Charlottesville, VA 22902 – 150 5

Looking to make an impact in your community? [Consider a job in regional planning.](#)