

County Partners,

Attached are copies of TJPDC/Firefly’s April 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

**VATI 2022** - The information on the following table includes data provided to DHCD for the April 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of	Percentage
Miles of Field Data Collection	1,600	100%
Miles of Fiber Design	4,880	100%
Miles of Make Ready Construction	2,416	100%
Communication Hut Placements	14	93%
Miles of Aerial Fiber Placement	2,164	100%
Miles of Underground Fiber Placement	1,068	75%
Miles of Splicing	2,726	76%
Number of Passings	31,939	82%

\*The “Percentage Completed To Date” column is based on an estimate of the total milestones as of the April 2026 Report.

**VATI 2024** - As of the April 2026 VATI 2024 Broadband Monthly Report, milestone progress is well underway, and the VATI 2024 Project has completed 222,716 linear feet of fiber.

County-specific construction updates can be found on Firefly’s website:

<https://www.fireflyva.com/>