

## Alexandra Stanley

---

**Subject:** FW: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - January 2026 Project Reports  
**Attachments:** January 2026 VATI 22 Monthly Broadband Report.pdf; January 2026 VATI 24 Monthly Broadband Report.pdf

---

**From:** Lori Allshouse <[lallshouse@tjpd.org](mailto:lallshouse@tjpd.org)>  
**Sent:** Wednesday, February 4, 2026 1:25 PM

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's January 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

**VATI 2022** - The information on the following table includes data provided to DHCD for the January 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of January 2026 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	89.59%
Miles of Fiber Design	4,861	100%
Miles of Make Ready Construction	2,343	100%
Communication Hut Placements	10	66.67%
Miles of Aerial Fiber Placement	1,906	88.53%
Miles of Underground Fiber Placement	914	63.92%
Miles of Splicing	2,387	66.62%
Number of Passings	28,652	73.87%

\*The "Percentage Completed To Date" column is based on an estimate of the total milestones as of the January 2026 Report.

**VATI 2024** - As of the January 2026 VATI 2024 Broadband Monthly Report, the VATI 2024 Project has completed 29,400 linear feet of fiber and 147 passings.

**As always, the most current county-related progress information can be found on Firefly's website:**

<https://www.fireflyva.com/>

To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902

Looking to make an impact in your community? [Consider a job in regional planning.](#)