

From: Lori Allshouse <lallshouse@tjpdcc.org>

Sent: Tuesday, August 4, 2026 1:59 PM

County Partners,

Attached are copies of TJPDC/Firefly's July 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

VATI 2022 - The information on the following table includes data provided to DHCD for the July 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of July 2026 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,716	100%
Miles of Fiber Design	4,893	100%
Miles of Make Ready Construction	2,474	100%
Communication Hut Placements	15	100%
Miles of Aerial Fiber Placement	2,269	100%
Miles of Underground Fiber Placement	1,272	89%
Miles of Splicing	3,134	87%
Number of Passings	35,462	91%

*The "Percentage Completed To Date" column is based on an estimate of the total milestones as of the July 2026 Report.

VATI 2024 - As of the July 2026 VATI 2024 Broadband Monthly Report, the VATI 2024 Project has completed 173,244 linear feet of fiber. On July 31st, TJPDC staff made a site visit to several areas in Madison County to observe VATI 24 fiber connections.

For county-specific updates, here is a link to Firefly's website: <https://www.fireflyva.com/>

Thank you for your support and partnership!

Lori



Lori Allshouse, VATI Program Director
(434) 979-7310, Ext. 111
(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street
Charlottesville, VA 22902

Looking to make an impact in your community? [Consider a job in regional planning.](#)