

Alexandra Stanley

Subject: FW: TJPDC/Firefly VATI 2022 Broadband Fiber Progress Email - May 2025 DHCD Report
Attachments: VATI 22 Monthly Broadband Report - May 2025.pdf; VATI 24 Monthly Broadband Report - May 2025.pdf

Subject: TJPDC/Firefly VATI 2022 Broadband Fiber Progress Email - May 2025 DHCD Report

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's May 2025 VATI 22 and VATI 24 Financial and Performance Reports accepted by DHCD.

VATI 2022 - The information on the following table includes data from the May VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of May 2025 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	102.30%
Miles of Fiber Design	3,812	114.65%
Miles of Make Ready Construction	2,006	101.72%
Communication Hut Placements	8	66.67%
Miles of Aerial Fiber Placement	1,537	77.94%
Miles of Underground Fiber Placement	689	50.92%
Miles of Splicing	1,854	56.75%
Number of Passings	20,764	57.32%

*The "Percentage Completed To Date" column is based on the estimated total milestone amounts identified at the beginning of this project. The total number of communication huts has been updated to 12.

Highlights:

- On May 6, TJPDC staff visited the Saunders Brothers Nursery and Farm Market in Piney River, in Nelson County. Many of Saunders Brothers' orchards and greenhouses are in the Appalachian Power electric service territory, supported by the VATI project and connected to Firefly. They have more than 13 Firefly accounts to assist them in the management of their operation.

- On June 5, TJPDC, Firefly, and the project's utility partners provided updates during the quarterly Stakeholders' Meeting.

VATI 2024 - As of the May 2025 Broadband monthly Report, the VATI 2024 project has completed 18,600 linear feet of fiber and 126 passings.

As always, the most current county-related progress information can be found on Firefly's website:

<https://www.fireflyva.com/>. To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902 – 150 5

Looking to make an impact in your community? [Consider a job in regional planning.](#)