

## Alexandra Stanley

---

**Subject:** FW: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - February 2026 Project Reports  
**Attachments:** February 2026 VATI 22 Monthly Broadband Report.pdf; February 2026 VATI 24 Monthly Broadband Report.pdf

**Subject:** TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - February 2026 Project Reports

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's February 2026 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

**VATI 2022** - The information on the following table includes data provided to DHCD for the February 2026 VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of February 2026 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	100%
Miles of Fiber Design	4,880	100%
Miles of Make Ready Construction	2,416	100%
Communication Hut Placements	11	73%
Miles of Aerial Fiber Placement	2,163	100%
Miles of Underground Fiber Placement	1,028	72%
Miles of Splicing	2,648	74%
Number of Passings	30,463	79%

\*The "Percentage Completed To Date" column is based on an estimate of the total milestones as of the February 2026 Report.

**VATI 2024** - As of the February 2026 VATI 2024 Broadband Monthly Report, milestone progress is well underway, and the VATI 2024 Project has completed 195,118 feet of fiber.

### Additional Highlights:

- Firefly was recently recognized for high member satisfaction as a member cooperative that received one of the top 5 American Customer Satisfaction Index scores for broadband services amount all cooperatives participating in measurement for Touchstone Energy in 2025.

- This afternoon, TJPDC, Firefly, and its utility partners held its quarterly Stakeholders meeting to provide updates on the project's progress.

**As always, updated county-related progress information can be found on Firefly's website:**

<https://www.fireflyva.com/>

To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902

*Looking to make an impact in your community? [Consider a job in regional planning.](#)*