

## Alexandra Stanley

**Subject:** FW: TJPDC/Firefly VATI 2022 Broadband Fiber Progress Email - April 2025 DHCD Report  
**Attachments:** VATI 22 Monthly Broadband Report - April 2025.pdf; VATI 24 Monthly Broadband Report - April 2025.pdf

**From:** Lori Allshouse <[lallshouse@tjpd.org](mailto:lallshouse@tjpd.org)>

**Sent:** Tuesday, May 13, 2025 1:56 PM

**Subject:** TJPDC/Firefly VATI 2022 Broadband Fiber Progress Email - April 2025 DHCD Report

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's April 2025 VATI 22 and VATI 24 Financial and Performance Reports accepted by DHCD.

**VATI 2022** - The information on the following table includes data from the April VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of April 2025 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	102.30%
Miles of Fiber Design	3,763	113.17%
Miles of Make Ready Construction	1,923.5	97.54%
Communication Hut Placements	8	66.67%
Miles of Aerial Fiber Placement	1,476	74.85%
Miles of Underground Fiber Placement	656	48.48%
Miles of Splicing	1,755	53.72%
Number of Passings	19,266	53.18%

\*The "Percentage Completed To Date" column is based on the estimated total milestone amounts identified at the beginning of this project. The total number of communication huts has been updated to 12.

On April 28, TJPDC staff conducted a site visit to the St. John Family Life & Fitness Center, identified as one of the historic African American Rosenwald Schools in Virginia. The building has been recently connected by Firefly for broadband service and Firefly will soon place an outdoor Internet Hotspot at the location.

**VATI 2024** - As of the April 2025 Broadband monthly Report, The VATI 2024 project has completed 17,800 linear feet of fiber and 126 passings.

**As always, the most current county-related progress information can be found on Firefly's website:** <https://www.fireflyva.com/>. To view your county's progress, go to the Projects menu tab and hover, and then

select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c )

PO Box 1505, 401 E. Water Street

Charlottesville, VA 22902 – 150 5

Looking to make an impact in your community? [Consider a job in regional planning.](#)