

Alexandra Stanley

Subject: FW: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - August and September 2025 Progress Reports

Attachments: August 2025 VATI 22 Monthly Broadband Report.pdf; September 2025 VATI 22 Monthly Broadband Report.pdf; August 2025 VATI 24 Monthly Broadband Report.pdf; September 2025 VATI 24 Monthly Broadband Report.pdf

Subject: TJPDC/Firefly VATI 22 and VATI 24 Broadband Fiber - August and September 2025 Progress Reports

CAUTION: External email

County Partners,

Attached are copies of TJPDC/Firefly's August 2025 and September 2025 VATI 22 and VATI 24 Financial and Performance Reports which have been accepted by DHCD.

VATI 2022 - The information on the following table includes data provided to DHCD for the September VATI 2022 Broadband Monthly Report.

VATI 2022 Project Milestones	Progress as of Septembe 2025 Report	Percentage Completed to Date*
Miles of Field Data Collection	1,600	89.59%
Miles of Fiber Design	4,257	118.81%
Miles of Make Ready Construction	2,203	102.32%
Communication Hut Placements	9	60.00%
Miles of Aerial Fiber Placement	1,802	83.70%
Miles of Underground Fiber Placement	866	60.56%
Miles of Splicing	2,309	64.44%
Number of Passings	25,821	66.57%

*The "Percentage Completed To Date" column is based on a revised estimate of the total milestones as of September 2025.

VATI 2024 - As of the September 2025 VATI 2024 Broadband Monthly Report, the VATI 2024 project has completed 27,000 linear feet of fiber and 135 passings.

Recent Highlights:

- On August 28, Firefly hosted an event at the Buckingham Agricultural Resource Network to celebrate the progress of rural broadband connections in the region.
- On September 11, TJPDC, Firefly, and its utility partners held a quarterly Stakeholders meeting to provide updates on the project's progress.

As always, the most current county-related progress information can be found on Firefly's website:

<https://www.fireflyva.com/>

To view your county's progress, go to the Projects menu tab and hover, and then select your county. To see a detailed map or read the most recent communication letter for the area, scroll down to "Map/Communication" and click on "Click here to view."

Thank you again for your partnership!

Lori



Lori Allshouse, VATI Program Director

(434) 979-7310, Ext. 111

(434) 953-8688 (c)

PO Box 1505, 401 E. Water Street
Charlottesville, VA 22902

Looking to make an impact in your community? [Consider a job in regional planning.](#)