Culpeper District
Albemarle County Monthly Report
December 2026

County Mileage

INTERSTATE	PRIMARY	SECONDARY		TOTAL
		Hard Surface	Gravel	
124.8	382.83	1,629.47	161.52	2,298.7

Preliminary Engineering

PROJECT	LAST MILESTONE	NEXT MILESTONE	AD DATE
Rte. 29 Shared Use Path	Awarded	Construction	November 2025
5th Street Hub and Trails	Acquire Right of Way	Advertisement	May 2026
Connector Road from Berkmar Dr. To Airport Rd	Location Approval by CTB	Acquire Right of Way	Winter 2027
Rte. 250/ Rte. 20 Intersection Improvements Rte. 250 E Corridor Improvements	Acquire Right of Way	Advertisement	Winter 2026/2027
Avon Street Shared Use Path	Citizen Information Meeting on May 8, 2025	Public Hearing	Spring 2028
Rte. 250 Rolkin Rd and Peter Jefferson Pkwy Improvements		Survey	2032

Albemarle County Design-Build #2 Project Details

PROJECT	STATUS
John Warner Parkway/ Rio Road Roundabout	Construction underway on the Old Lynchburg Rd/5th Street roundabout. Construction underway for the John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT. Utility relocations began in August for Rte. 53/Rte. 20 Roundabout. Construction began in September.
Belvedere Green T	
Route 53/ Route 20 Roundabout	
5th Street/ Old Lynchburg Road Roundabout	

Albemarle County Design-Build #3 Project Details

PROJECT	STATUS
Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd	Public Hearing was held on May 22, 2025.

US 29/Fontaine Avenue Interchange Improvements	Fontaine – final steps of ROW approval. Construction to begin in the Fall. District Avenue – ROW plans under review.
Fontaine Avenue Shared Use Path (City of Charlottesville)	

Rural Rustics

ROUTE	STATUS
640 Gilbert Station	Waiting for funding
613 Giannini Lane	Waiting for funding
718 Murray Lane	Waiting for funding

Construction Activities

Bridge Projects

- **Rte. 702 Fontaine Ave –** Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.
- **Rte. 649 Profitt Road –** Closure of bridge over Norfolk Southern Railroad during assessment. There is no estimated reopening date at this time. Posted detour remains: Route 20 (Stony Point Road), Route 250 (Richmond Road), Route 2500 (John Warner Parkway), Route 631 (Rio Road East) and Route 29 (Seminole Trail).
- **Rte. 663 Cove Garden Rd** – Bridge deck has been successfully replaced over Norfolk Southern Railroad in early November. Detour is now lifted. Bridge is located ~4.3 miles south of Rte. 712 (Plank Road).

Road Projects

- **Rte. 29 Shared Use Path –**Construction underway. Utilities being relocated.
- **Exit 107 Park and Ride –** Grading and earthwork for the parking lot and bus loop underway.

Maintenance Activities

VDOT Area Headquarters crews completed the regular maintenance activities during the past month. For specific route activities, please contact the Charlottesville Residency Office.

Resurfacing Map link to VDOT's public website

Schedule	Plant Mix		Surface Treatment		Latex Modified	
	Miles	Cost/Estimate	Miles	Cost/Estimate	Miles	Cost/Estimate
2021	17.25	$2,717,392.12	22.4	$567,749.49	0	0
2022	6.25	$1,444,833.16	21.05	$506,893.08	0	0
2023	11	$2,697,822.85	24.53	$887,960.59	7.81	$813,906.86
2024	31.14	$7,642,461.87	10.42	$466,721.83	2.04	$157,509.70

Updated BOS Manual

https://www.virginiadot.org/business/resources/local_assistance/BOS_manual.pdf

Greg Cooley
Acting Resident Engineer
VDOT Charlottesville Residency
434-293-0011