STARS Ridge St at W Main St (BUS US-250E)/ W Water St Intersection Study

March 7, 2025	• Safety Analysis
March 14, 2025	• Literature Review
March 17, 2025	• Environmental Justice
April 10, 2025	• Public Engagement #1: Survey
April 21, 2025	• Existing Conditions Traffic Operational Analysis
April 21, 2025	• Traffic Forecasting
May 15, 2025	• Interim & Future Conditions No-Build Traffic Operational Analysis
May 21, 2025	• Development of Alternatives & Screening
June 18, 2025	• Public Engagement #2: Survey and Community Meeting
August 29, 2025	• Public Engagement #3: Community Meeting
September 10, 2025	• Interim & Future Build Conditions
November 14, 2025	• Conceptual Design & Geometric Review
December 5, 2025	• Basis of Design
February 13, 2026	• Planning Level Cost & Schedule Estimates
February 13, 2026	• Project Prioritization
March 6, 2026	• Project Summary Sheets
March 6, 2026	• Operational & Safety Analysis Report

Completed
In Progress
Not Started

STARS US 29/US 250 Bypass & Emmet Street Interchange and US-29 Corridor (Hydraulic to Woodbrook) Combined Studies

April 25, 2025	• Data Collection
May 23, 2025	• Public Engagement #1: Needs Survey
July 18, 2025	• Existing Conditions Calibration Memo
August 1, 2025	• Existing Conditions Report
August 15, 2025	• Traffic Forecasting Memorandum
September 5, 2025	• Preliminary Alternatives Review Meeting
September 26, 2025	• Preliminary Alternatives Screening
October 6, 2025	• Advanced Alternatives Review Meeting
November 14, 2025	• Refined Advanced Alternatives/ Detailed Concepts Meeting
February 6, 2026	• Public Engagement #2: Concepts Survey
February 20, 2026	• Preferred Alternatives Selection
May 15, 2026	• Draft Report
August 1, 2026	• Final Report/SMART SCALE Application

Scheduled to launch May 9th

Completed
In Progress
Not Started